

ADMINISTRATIVE - INTERNAL USE ONLY

GL/NBPO WEEKLY REPORT - PERIOD ENDING 02 OCTOBER 1984

1. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI:

NOTHING.

2. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW BUILDING PROJECT - *Heading*

*yes* A. THE BID PACKAGE NO. 1 CONTRACTOR HAS COMPLETED TESTING OF EXPLOSIVES FOR ROCK EXCAVATION. PERIODIC BLASTING WILL OCCUR DURING THE NEXT TWO MONTHS FOR

EXCAVATION OF THE NEW SOUTHSIDE CHILLED WATER LINES AND THE NEW SEWER LINE BEHIND THE CAFETERIA.

*yes* B. HEAVY RAIN LAST WEEKEND DELAYED PAVING OF THE ACCESS ROAD TO THE NEW TEMPORARY PARKING LOT. COMPLETION IS NOW SCHEDULED FOR 8 OCTOBER 1984.

*yes* C. BID PACKAGE NO. 3 CONTRACTOR HAS REMOVED ONE EXISTING CHILLER FROM THE POWERHOUSE, AND IS PREPARING TO START REMOVAL OF ASBESTOS INSTALLATION.

*yes* D. INFORMATION PACKETS WERE DELIVERED TO CIA TRAFFIC

*yes* ADVISORY COMMITTEE MEMBERS DURING THE PAST WEEK. THE COVERING LETTER ASKS COMMUNITY REPRESENTATIVES TO ADVISE THE AGENCY WHEN THEY ARE READY TO MEET IN AN ATTEMPT TO SELECT A RT. 123 DESIGN FOR IMPLEMENTATION.

3. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

*no* NOTHING.

STAT

CHIEF, NEW BUILDING PROJECT OFFICE, GL

ADMINISTRATIVE - INTERNAL USE ONLY

END OF DOCUMENT